

PROJECTS UNDER CONSTRUCTION

OCTOBER 2022

DOCUMENT NUMBER

ET10.04

No.	PROJECT	CLIENT	CONSTRUCTION COMPANY	APPROVED COST (without VAT)	COST OF COMPLETED WORKS (without VAT)	COST OF INCOMPLETE WORKS (without VAT)	PARTICIPATION PERCENTAGE	COMPANY'S COST OF INCOMPLETE WORKS (without VAT)
1	Collection, transportation, treatment and disposal of sewage, regions of Koropi - Peania	REGION OF ATTICA	JV KL. G. ROUTSIS SA - ERETBO SA - AAGIS SA	82.073.281,42 €	74.351.809,83 €	7.721.471,59 €	65,52%	5.059.108,19 €
2	Irrigation network in Eastern Vistriza, Municipality of Fthiotida	HELLENIC MINISTRY OF RURAL DEVELOPMENT AND FOOD	JV ERETBO SA - CONSTRUCTION GROUP SA	29.485.233,81 €	13.546.495,96 €	15.938.737,85 €	50,00%	7.969.368,93 €
3	New City Hall building with theater, multi-purpose hall, ground floor, (cafe, refreshment room), underground parking and underground substation	MUNICIPALITY OF CHALANDRI	ERETBO SA	10.186.452,99 €	3.777.725,20 €	6.408.727,79 €	100,00%	6.408.727,79 €
4	Construction of a new City Hall in the Municipality of Agia Paraskevi	REGION OF ATTICA	ERETBO SA	9.631.866,18 €	842.588,48 €	8.789.277,70 €	100,00%	8.789.277,70 €
5	Archaeological works and public utility organizations network relocations - ATHENS METRO LINE 4, Section A' Alsos Veikou - Goudi	ATTIKO METRO S.A.	ERETBO SA	33.496.777,70 €	826.778,43 €	32.669.999,27 €	100,00%	32.669.999,27 €
6	Repair of the industrial cargo pier and construction of the MEP works in the Port of Athinios, Thira Prefecture	MINISTRY FOR THE ENVIRONMENT/DEPARTMENT OF PORT WORKS	ERETBO SA	582.258,08 €	0,00 €	582.258,08 €	100,00%	582.258,08 €
7	Construction of a Sewage Network in the Municipality of Marathon	EYDAP S.A	JV EKTER SA-ERETBO SA - THEMELI SA- KONSTANTINIDIS SA	56.063.812,19 €	0,00 €	56.063.812,19 €	25,00%	14.015.953,05 €
8	Restoration of the Summer Palace in the former Royal Estate of Tatio	HELLENIC MINISTRY OF CULTURE & SPORTS	JV ERETBO SA - ETBO SA- NIRIKOS TECHIKI SA	11.301.976,36 €	0,00 €	11.301.976,36 €	33,34%	3.768.078,92 €
TOTAL								79.262.771,92 €